BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads, drains and other development works in Maruthinagara ward no 01 under SWM head in Chief Minister Nava Nagarothan Grants of yelahanka Division (PACKAGE NO_05)
2	Sanctioned Estimate No. And Date	JOB NO 001-20-000018
3	Name of the Contractor	M/s Benaka Developers & Projects Pvt Ltd. (Prop. Sri Narahari.)
4	Time Stipulated for Completion of work	
5	Date of Commencement	22/05/2020.
6	Date of Completion:	12/08/2021
7	Measurment Recorded	
	M.B No	3687
	Page No	368623 to 368635
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri Rajaneekantha Malli
	2) Asst. Engineer	Sri Mallinath. Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
97843200/-	97751631/-	-	91569/-	

1) Certified that the above work has been completed with in the stipulated time Sanctioned in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
Asst. Executive Engineer
SUB DIVISION
Yelahanka Sub. Divison
(BBMP Yhk. Zn)
Yelahanka, Bangalore
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Bruhat Bangalore Mahanagara Palike
Yelahanka, Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
BRUHAT BANGALORE MAHANAGARA PALIKE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner